


Fort Calhoun Station
Final Spent Fuel Moves
and Dry Cask Storage

May 14, 2020



Orano TN project team expanded storage



Crews expanded the Independent Spent Fuel Storage Installation (ISFSI) from 10 original Horizontal Storage Modules (HSMs) to 42







TN manufactured and delivered 30 canisters



Technicians in North Carolina fabricated and welded each canister to exacting specifications, with all 944 bundles mapped to a specific location in the framework



OPPD & TN inspectors validated quality





OPPD's Nuclear
Oversight group
provided valuable
feedback and
guidance
throughout the
process



At FCS, canisters were re-inspected & readied for fuel









Each canister weighs 46,000 pounds empty. Material and weld inspections ensured canisters were undamaged during transport.





OPPD operators safely loaded fuel into canisters












Canisters were vacuum dried and welded shut




Shielding and industry-standard administrative controls minimized worker's exposure to radioactivity




OPPD Maintenance operated & maintained the crane





The 'HE-2' heavy equipment crane was essential to the project's success





FCS Security oversaw TN's cask moves to the ISFSI



Slowly and safely, technicians transported canisters to the ISFSI and inserted them into the HSM, then securely bolted down the door










Final canister receipt, inspection and fuel load







OPPD Fuel Handlers placed the last bundle May 8 at 1:55 p.m. →







Final canister transport and placement







Technicians secured the final door bolt May 13 at 10:08 p.m. →







Massive support across OPPD & Orano TN

- Most importantly: safe and event-free!
- District-wide collaborative effort
- More than 250 OPPD employees
- Many thousands of planning and work hours
- 30 canisters, 944 fuel bundles
- First bundle removed Oct. 14, 2019
- Last canister secured May 13, 2020
- Remaining work
 - Notify NRC
 - Finalize paperwork

