FCS DECOMMISSIONING UPDATE

FINISHING STRONG

- Substantial Completion achieved September 30th, 2026
- Documentation Status
  - Survey Unit phases 1 & 2 reviewed & approved by NRC
  - Phases 3, 4 and 5 have been submitted
  - Phase 6 (final) submittal is anticipated in early 2027
  - License Amendment Request submittal is anticipated by March 2027
- Final NRC review and subsequent release of the site for unrestricted use is anticipated 3rd - 4th Quarter 2027
- Future site use is open to whatever best serves the District, our customer-owners, and the surrounding communities



Then

and Now



THANK YOU to all those who built, operated, maintained, protected, and decommissioned Fort Calhoun Station