



Power with Purpose Progress Update

January 14, 2020



December 2019 Progress – Solar

- Supply Chain Management has engaged with 48* vendors
- 34* vendors executed a Non-Disclosure Agreement (NDA) and received the Request for Proposal (RFP)
- Awarded professional services contract for solar Owner’s Engineer
- Vendors submitted 55 questions in writing, which have been answered in five Letters of Clarification (LOC)
- Vendor questions and Notice of Intent to Bid were due by December 27
- Amended RFP timeline

Schedule Item	Milestone (Past/Future)
RFP Issue Date	November 15, 2019
Pre-bid Webinar	November 26, 2019
Notice of Intent to Bid Due	December 27, 2019
Vendor Questions Due	December 27, 2019
Proposal Due Date	January 29, 2020
Proposal Evaluations & Modeling	February – March 2020

**Information as of December 31, 2019*

December 2019 Progress – Natural Gas

- Owner's Engineer professional services Request for Proposal issued to six engineering firms on December 6, with bids due back on January 17
- Five Owner's Engineer presentations on vendor capabilities completed week of December 16. Sixth firm declined the invitation to present
- Gas technology vendor workshops scheduled January 6 – 17

Next Steps: January – February

January

- Review natural gas Owner's Engineer proposals
- Solar proposals due
- Award natural gas Owner's Engineer professional services contract

February

- Review solar proposals
- Onboard natural gas Owner's Engineer
- Input solar proposal information into economic and transmission models
- Evaluate infrastructure expansion needs for potential sites
- Begin writing Request for Proposal for gas assets